



65 Windows Installed
38 Windows Removed



Progress Report

Ludlowe High School Phase 3

Current Week Activity:

Completed Window Installation West Side
Completed Demo Of West Side of South Face
Sill Installation Mostly Complete West Face
11 Windows Installed On South Face West Side

Risks/Constraints

None

Next Week Activity

Complete Demo Of The South Face
Complete Demo Of The West Face Of The West Courtyard
Complete Window Installation of the South Face
Complete Masonry Work On The South Face, The West Face Of The West Courtyard And The End of Webster Wing
Complete Sill Installation West Face

Upcoming Milestones/Major Dates

Complete Window Installation South Face,
Complete Sill Installation South Face, Complete Interior Paint On The West Face